

City of Willoughby Hills
Engineer's Report

To: Honorable Mayor Robert Weger and Members of Council
cc: Law Director, Finance Director, Building Commissioner, Service Director
From: Pietro A. DiFranco, P.E.-City Engineer & Daniel J. Collins, P.E.-Asst. City Engineer
Date: 5/2/2013

Name	Job #	Stage					Construction Cost (A)ctual (E)stimate	Engineering Fee (A)ctual (E)stimate	Notes
		Planning	Design	Construct'n	Other	Complete			
Veterans Memorial Park	7986.00		X				\$30,000 E	\$0	02/28/13 Obtained gazebo quotes 03/06/13 Coord. meeting & quote refinement 03/08/13 Gazebo Ordered; Anticipae delivery 4/22/13 04/12/13 Concrete foundations complete 04/07/13 Benches delivered 04/27/13 Gazebo Complete
Rogers Slope Stabilization Resolution / Close-Out	7986.00				X		N/A	\$0	02/22/13 Onsite meetng with CT 02/27/13 Rec'd proposed resolution from CT/Marous 03/06/13 Responded to CT/Marous proposal 04/17/13 Marous mobilized for repairs
Euclid Creek East Branch Drainage Improvements (Lamplight Lane)	7986.00	X					\$450,000 E	\$0	02/01/13 Invoiced by CT so far: \$21,531 02/15/13 Met w/Tim Miller, Lake County 02/15/13 County pledged \$361,000 02/20/13 Reviewing 2000 CT Study & Recommendations 05/01/13 Met w/Tim Miller to discuss status & plan
Knecht/O'Brien Culvert 29341 & 29329 Eddy Rd	7986.00	X					\$200,000 E	TBD	02/15/13 Met w/Tim Miller, Lake County 03/09/13 Funding request sent to County; under review 05/01/13 Met w/Tim Miller to discuss status & plan
Cricket Lane Drainage	7986.00	X					\$22,000 E	\$0	02/15/13 Met w/Tim Miller, Lake County 02/20/13 Service Dept. to perform based on CT plans
2013 Pavement Markings	7986.03		X				\$30,000 E	\$3,600 E	02/28/13 Bid advertisement 03/14/13 Bid opening 03/15/13 Recommend award to Pat Flowers (\$28,535.10) 03/28/13 Council approval of award to Pat Flowers 04/17/13 NTP pending crack sealing by Service Dept.

City of Willoughby Hills
Engineer's Report

Name	Job #	Stage					Construction Cost (A)ctual (E)stimate	Engineering Fee (A)ctual (E)stimate	Notes
		Planning	Design	Construc'n	Other	Complete			
Maplegrove Pav't Impr'ts	7986.04		X				\$170,000 E	\$25,000 E	03/06/13 Obtained quotes for pavement cores 03/26/13 Terracon authorized to perform pavement cores 04/13/13 Pavement cores performed 05/02/13 Bid Ad: 5/9 & 5/16; Bid Open: 5/23
Dodds Landing Pav't Impr'ts	7986.05		X				\$170,000 E	\$21,000 E	03/06/13 Obtained quotes for pavement cores 03/26/13 Terracon authorized to perform pavement cores 04/13/13 Pavement cores performed 05/02/13 Bid Ad: 5/9 & 5/16; Bid Open: 5/23
Euclid Creek Tributary Watershed (ECTW) Sanitary Sewers	7986.00				X		\$500,000 E	TBD	02/04/13 Designed by CT 02/04/13 Stafford experiencing wet weather surcharging
Maple Valley Subdivision	7986.01B				X		N/A	Applicant Fee	02/01/13 Began plan review 02/10/13 Plan review letter #1 02/18/13 Plan review letter #2 03/05/13 Instructed by developer to stop plan review 03/07/13 Meeting w/developer 03/21/13 Ongoing coord. w/developer Re: drainage 03/27/13 Developer revising drainage plan 03/27/13 Developer revising drainage plan
Clover Congregate Care	TBD				X		N/A	Applicant Fee	02/07/13 Provided sanitary sewer tap-in fee opinion 02/28/13 Pre-design meeting w/owner & Bldg Commiss. 03/19/13 Site plans submitted for review 04/04/13 ARB/PC Preliminary Review postponed 04/30/13 Received revised drainage concept for review
Pleasant Valley Rd Bridge	7986.00				X		N/A	\$0	03/05/13 Rec'd call from County Engineer Re: Corrosion