# City of Willoughby Hills

## CITY ENGINEER'S REPORT



		Stage						Construction				Ī	
		RLBA	50			_	ţ	(A)ctual	l.I	Engineering	g	То:	Mayor, Council, & Online
		Job#	Planning	Design	Constr'n	Other	Complete			(A)ctual			Pietro DiFranco & Kevin Trepal
			lan	ě	, On	Of	ш	(B)id		(E)stimate			
Name		7986.00		I			ŭ	(E)stimate				Notes	
	Retainer Services					X				\$0			2019-22 Agreement: 20 hours/month
Α	OPWC Grant - Rockefeller		X									05/30/19	Pre-application submitted to Lake County Engineer
	(South of Chardon)											09/26/19	Notice of Preliminary Award received from Lake County
												10/10/19	Council Resolution (tentative)
												10/11/19	OPWC Application Due at Lake County Engineer
													OPWC Agreement delayed pending state funding bill
												0 1/1 1/20	or we rigite ment detayed pending state randing on
В	NOACA TIP - Chardon Rd		X		H			\$2.34M	F			10/17/19	NOACA award letter
ا	SFY 2022		1					(80/20)	ட				Council Ord. 2019-71 authorizing grant agreement
	31 1 2022							(80/20)					
													LPA Scope Form submitted to ODOT
												03/10/20	LPA Scope Meeting at ODOT
Pla	In Reviews-2020	7986.36	$\vdash$		Н		$\vdash$						
1 10	27291 Chardon-PNC ATM	A1	1		H	X	$\vdash$	N/A		Applicant		11/26/19	Application Received
	36100 Chardon-Dominion	A2				X		N/A		Applicant			Application Received
	2496 Dodd-House	A3				X		N/A		Applicant			Application Received
	2283 Rivers Edge-House	A4				X		N/A		Applicant			Application Received
	29176 Chardon-Dominion	A5				X		N/A		Applicant			Application Received
	2401 Trailard-Dominion	A6				X		N/A		Applicant			Application Received
	2217 River-Dykstra House	A7				X		N/A		Applicant			Application Received
	2217 River-Dominion	A8				X		N/A		Applicant			Application Received
	2867 Hayes-Parkview House	A9				X		N/A		Applicant			Application Received
	37200 Chardon-House	B1				X		N/A		Applicant			Application Received
	34000 Chardon-Loreto Plat	B2				X		N/A		Applicant			Application Received
	2329 Rivers Edge-House	В3				X		N/A		Applicant			Application Received
	2496 Dodd-Protected Area	В4				X		N/A		Applicant			Application Received
	28885 Chardon-House	В5				X		N/A		Applicant			Application Received
	2283 Rivers Edge-Dominion	В6				X		N/A		Applicant			Application Received
	27700 Chardon-The Vault	В7				X		N/A		Applicant		06/18/20	Application Received
	27401 Chardon-Lot Split	В8				X		N/A		Applicant		06/29/20	Application Received
	2823 Stark-House	В9				X		N/A		Applicant		07/01/20	Application Received
	Rock-White-CenturyLink	C1				X		N/A		Applicant		08/10/20	Application Received
70	l ning Administration	7096 20	$\vdash$		Н	v	$\vdash$			¢12 140	Α.		Ivil Cont 2017 (14 wools)
	inng Aummistration	7986.30 B				X X				\$13,142 \$10,057			Jul-Sept 2017 (14 weeks) Oct-Dec 2017 (13 weeks
		C		1						\$10,037			Jan-Jun 2018 (26 weeks)
		D		1		X				\$35,669			Jul-Dec 2018 (26 weeks)
		E		1		X				\$32,372			Jan-Jun 2019 (26 weeks)
		F		1		X				\$30,034	A		Jul-Dec 2019 (26 weeks)
		G		1		X X X X				\$37,420	A		Jan-Jun 2020 (26 weeks)
		H				X				\$41,500			Jul-Dec 2020 (26 weeks)
		'				l -				Ψ.1,200	_		
		•	•	-		•		•	_	•		•	

# City of Willoughby Hills

## CITY ENGINEER'S REPORT



		Stage			Construction							
	RLBA	50 Big	n	Į,ı	L	Complete	(A)ctual	E	Engineering	,	o: Mayor, Council, &	
	Job#	I.g	sig	nstı	Other	ldu	(B)id	,	A)ctual		From: Pietro DiFranco &	Kevin Trepal
Name	_	Planning	Design	Constr'n	0	Con	(E)stimate	()	E)stimate		Votes	
2019 Sewer Rehab	7986.39		X				\$180,000 E		\$18,000 I	E	04/03/19 Engineering propos 04/11/19 Ord. 2019-28 adop 05/09/19 Motion authorizing 05/16/19 Public Bid Adverti 06/06/19 Bid Opening 07/24/19 Preconstruction Me 09/03/19 Start of Field Work 09/16/19 Cleaning Complete	ted authorizing legislation bidding sement  etting w/United Survey  - Tentative (10,740 ft) //United Survey to review inspections routing starting week of 3/23
Dodd Rd Resurfacing-2019	7986.40		X				\$664,700 E \$567,649 B \$393,207 A	3	\$53,200 l		08/15/19 Construction contra 08/22/19 Precon Meeting w/ 10/09/19 Start of Construction 10/11/19 Base Repair Areas 10/17/19 Road Shifting Near 10/21/19 Base Repairs to sta 11/05/19 Asphalt intermedia 11/18/19 Asphalt surface con 11/20/19 Berm complete 12/02/19 Centerline painted	grad provided to city greement returned to OPWC arent Low -Karvo Companies acts being executed Karvo on - Asphalyt Milling Marked by City Wall to Begin - Tentative rt - Tentative te course started arise complete  ved from Contractor
2020 Street Rehab	7986.41	X					\$558,200 E \$537,659 E \$535,785 B	E <b>3</b>	\$45,958		07/07/20 Tentative start of co 07/31/20 Asphalt recycling of 08/11/20 Rejuvenation of 20 08/17/20 Proof Roll	est Bidder - Specialized Construction onstruction omplete 17-18 streets complete
2020 Sewer Rehab	7986.42	X					\$180,000 E \$179,880 E		\$18,000	E	02/27/20 Council 1st Readin 04/28/20 Public Bid Ad #1 05/21/20 Bid Opening - Low	

# City of Willoughby Hills

## CITY ENGINEER'S REPORT



Name	RLBA Job#	Planning	Design	Constr'n gas	Other	mplete	Construction (A)ctual (B)id (E)stimate		Engineering (A)ctual (E)stimate	g	To: From:	Mayor, Council, & Online Pietro DiFranco & Kevin Trepal
Ivame							(2)30111110				06/11/20 08/14/20	Awarded to United Survey Inc. Sewer Assessment & Recommendation Report received Meeting w/United Survey to review recommendations
Rockefeller Rd Rehab-2020	7986.44	X					\$378,700	Е	\$32,903	Е	04/15/20 04/23/20 08/05/20	Engineering proposal provided to city Notice of state funding delay received Ord 2020-24-Engineering adopted contingent upon state funds Public Bid Ad#1 Bid Opening
Corporate 90 Force Main	7986.45	X					\$298,820	Е	\$29,912	Е	08/25/20	Engineering proposal provided to Mayor Public Bid Ad #1 Bid Opening