



Name	RLBA Job #	Stage					Construction (A)ctual (B)id (E)stimate	Engineering (A)ctual (E)stimate	To: From:	Notes
		Planning	Design	Const'n	Other	Complete				
Retainer Services	7986.00				X		\$0		Mayor, Council, & Online	2015-18 Agreement: 20 hours/month
A. Stream Restoration-School	7986.00	X					\$260,770 E	\$0	Pietro DiFranco & Kevin Trepal	02/01/15 09/14/17 11/29/17 12/07/17 Resolution 2017-4 (Grant-60% / City-40%) Kick-Off Meeting NEORS D contributing up to \$40k, so reducing city participation to \$64k
Plan Reviews-2016	7986.20									
28895 West Miller-Cell Tower	T				X		N/A	Applicant		09/21/16 08/29/17 01/12/18 PC/ABR Application Received Permit Application Received Final Zoning Approval provided; Waiting for Plans to stamp
Plan Reviews-2018	7986.24									
37630 Milann Dr-House	A1				X		N/A	Applicant		12/01/17 Application Received
28940 Eddy-Dominion	A2				X		N/A	Applicant		12/21/17 Application Received
2550 SOM Ctr-CCF Pkg Lot	A3				X		N/A	Applicant		01/24/18 Application Received
29121 Chardon-House	A4				X		N/A	Applicant		02/06/18 Application Received
31021 Meadowbrook-Dominion	A5				X		N/A	Applicant		02/12/18 Application Received
37200 Chardon-Protected Area	A6				X		N/A	Applicant		02/13/18 Application Received
2965 Rockefeller-Dominion	A7				X		N/A	Applicant		03/02/18 Application Received
35253 Maplegrove-Parking Lot	A8				X		N/A	Applicant		03/07/18 Application Received
38250 Rogers-House-Majc	A9				X		N/A	Applicant		03/27/18 Application Received
27845 Chardon-Aspire Fitness	B1				X		N/A	Applicant		03/27/18 Application Received
Meadowbrook Pump Station Replacement	7986.29	X					\$359,629 E	\$31,898 E		06/16/17 06/28/17 07/27/17 08/11/17 08/29/17 10/03/17 11/30/17 01/18/18 Proposal Provided Legislative Request Submitted to Council Legislation for design approved Design Kick-Off Meeting Topographic Survey Started Design Progress Meeting w/Mayor & Grubiss Bid Opening - Apparent Low: S.E.T Inc. Preconstruction Meeting held w/Contractor (S.E.T Inc.)
Zoning Administration	7986.30				X			\$13,890 E \$17,850 E \$35,700 E		06/23/17 09/19/17 11/28/17 Proposal Provided (14-week duration thru 9/30/2017) Proposal Provided (13-week duration Oct-Dec 2017) Proposal Provided (26-week duration Jan-Jun 2018)