City of Willoughby Hills

CITY ENGINEER'S REPORT



	Stage				Construction		Ι		1		
N	RLBA Job#	Planning		Other	mplete	(A)ctual (B)id (E)stimate		Engineering (A)ctual (E)stimate	g	To: From:	Mayor, Council, & Online Pietro DiFranco & Kevin Trepal
Name Retainer Services	7986.00			 X	$\overline{}$	(L)stilliate		\$0		Notes 02/01/15	2019-22 Agreement: 20 hours/month
A OPWC Grant - Rockefeller (South of Chardon) B NOACA TIP - Chardon Rd	7980.00	X		Α		\$2.34M E		90		05/30/19 09/26/19 10/10/19 10/11/19 04/14/20	Pre-application submitted to Lake County Engineer Notice of Preliminary Award received from Lake County Council Resolution (tentative) OPWC Application Due at Lake County Engineer OPWC Agreement delayed pending state funding bill NOACA award letter
SFY 2022						(80/20)				01/30/20	Council Ord. 2019-71 authorizing grant agreement LPA Scope Form submitted to ODOT LPA Scope Meeting at ODOT
Plan Reviews-2020 27291 Chardon-PNC ATM 36100 Chardon-Dominion 2496 Dodd-House 2283 Rivers Edge-House 29176 Chardon-Dominion 2401 Trailard-Dominion 2217 River-Dykstra House 2217 River-Dominion 2867 Hayes-Parkview House 37200 Chardon-House 34000 Chardon-Loreto Plat 2329 Rivers Edge-House 2496 Dodd-Protected Area	7986.36 A1 A2 A3 A4 A5 A6 A7 A8 A9 B1 B2 B3 B4			X X X X X X X X X X X X X X X X X X X		N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A		Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant Applicant		01/16/20 01/16/20 01/16/20 01/22/20 01/24/20 01/31/20 02/07/20 02/12/20 02/21/20 02/25/20 02/24/20	Application Received
Zoning Administration	7986.30 B C D E F G			X X X X X X				\$13,142 \$10,057 \$29,717 \$35,669 \$32,372 \$30,034 \$41,500	A A A A E		Jul-Sept 2017 (14 weeks) Oct-Dec 2017 (13 weeks Jan-Jun 2018 (26 weeks) July-Dec 2018 (26 weeks) Jan-Jun 2019 (26 weeks) Jul-Dec 2019 (26 weeks) Jan-Jun 2020 (26 weeks)
2019 Sewer Rehab	7986.39		X			\$180,000 E		\$18,000	E	04/11/19 05/09/19 05/16/19 06/06/19 07/24/19	Engineering proposal provided to city Ord. 2019-28 adopted authorizing legislation Motion authorizing bidding Public Bid Advertisement Bid Opening Preconstruction Meeting w/United Survey Start of Field Work - Tentative

City of Willoughby Hills

CITY ENGINEER'S REPORT



		Stage			Construction						
Name	RLBA Job#	Planning			I du	(A)ctual (B)id (E)stimate		Engineering (A)ctual (E)stimate			Mayor, Council, & Online Pietro DiFranco & Kevin Trepal
. Turne										09/16/19 11/05/19 03/17/20	Cleaning Complete (10,740 ft) Progress meeting w/United Survey to review inspections Lining complete; Grouting starting week of 3/23 Grouting complete; Construction Complete
Dodd Rd Resurfacing-2019	7986.40		X			\$664,700 F		\$53,200	E	05/10/19 07/15/19 07/16/19 08/15/19 08/22/19 10/09/19 10/11/19 10/17/19 10/21/19 11/05/19 11/18/19 11/20/19	Grant Award Letter Receivd from OPWC Engineering proposal provided to city Executed OPWC agreement returned to OPWC Bid Opening - Apparent Low -Karvo Companies Construction contracts being executed Precon Meeting w/Karvo Start of Construction - Asphalyt Milling Base Repair Areas Marked by City Road Shifting Near Wall to Begin - Tentative Base Repairs to start - Tentative Asphalt intermediate course started Asphalt surface course complete Berm complete Centerline painted
2020 Street Rehab	7986.41	X				\$558,200 I	Œ	\$45,958	Е	03/12/20 04/07/20	Council 1st Reading - Engineering Council 3rd Reading - Engineering Authorized Public Bid Ad #1 Bid Opening
2020 Sewer Rehab	7986.42	X				\$180,000 H	Ε	\$18,000	E		Council 1st Reading - Engineering Public Bid Ad #1
Rockefeller Rd Rehab-2020	7986.44	X				\$378,700 E	E	\$32,903	E	03/17/20	Engineering proposal provided to city