



To: Mayor, Council, & Online  
From: Pietro DiFranco & Kevin Trepal

Name	RLBA Job #	Stage					Construction (A)ctual (B)id (E)stimate	Engineering (A)ctual (E)stimate	Notes
		Planning	Design	Constr'n	Other	Complete			
Retainer Services	7986.00				X		\$0	02/01/15	2015-18 Agreement: 20 hours/month
A Stream Restoration-School	7986.00	X					\$260,770 E	09/14/17 11/29/17 12/07/17 05/04/18 05/17/18 09/20/18 10/23/18	Resolution 2017-4 (Grant-60% / City-40%) Kick-Off Meeting NEORS D contributing up to \$40k, so reducing city participation to \$64k Design-Build Proposals Due Design-Build Team Interviews & Selection Meeting Presentation at PCABR Start of Construction
C OPWC Grant - Dodd Rd		X						06/01/18 10/05/18 10/11/18 10/24/18 05/06/19	Pre-application submitted to Lake County Engineer Notice of Preliminary Award received from Lake County Council Resolution 2018-17 adopted OPWC Application Due Award letter received from OPWC
D OPWC Grant - Rockefeller (South of Chardon)		X						05/30/19	Pre-application submitted to Lake County Engineer
Plan Reviews-2019	7986.36								
36470 Maplegrove-YMCA	A1				X		N/A	12/06/18	Applicant Application Received
2821 Bishop-ALDI	A2				X		N/A	12/13/18	Applicant Application Received
2539 Maple Hill-House	A3				X		N/A	12/14/18	Applicant Application Received
2494 Palmer-Dominion	A4				X		N/A	01/10/19	Applicant Application Received
2613 River-Dominion	A5				X		N/A	01/10/19	Applicant Application Received
27853 Chardon-Lot Split	A6				X		N/A	01/14/19	Applicant Application Received
36470 Maplegrove-Dominion	A7				X		N/A	01/18/19	Applicant Application Received
36100 Maplegrove-House	A8				X		N/A	01/22/19	Applicant Application Received
38355 Chimney Ridge-Pavillion	A9				X		N/A	03/07/19	Applicant Application Received
2890 SOM Center-House	B1				X		N/A	03/15/19	Applicant Application Received
2203 River-Lot Split-Dykstra	B2				X		N/A	03/28/19	Applicant Application Received
2536 Maple Hill-House	B3				X		N/A	03/28/19	Applicant Application Received
35851 Maplegrove-House	B4				X		N/A	05/16/19	Applicant Application Received
2401 Trailard-House	B5				X		N/A	05/15/19	Applicant Application Received
2753 Oak-House	B6				X		N/A	06/05/19	Applicant Application Received
Zoning Administration	7986.30				X		\$13,890 E \$17,850 E \$35,700 E \$35,700 E	06/23/17 09/19/17 11/28/17 06/28/18	Proposal Provided (14-week duration thru 9/30/2017) Proposal Provided (13-week duration Oct-Dec 2017 ) Proposal Provided (26-week duration Jan-Jun 2018) Council Legislation (26-week duration July-Dec 2018)



Name	RLBA Job #	Stage					Construction		Engineering		To: Mayor, Council, & Online From: Pietro DiFranco & Kevin Trepal	Notes
		Planning	Design	Constr'n	Other	Complete	(A)ctual (B)id (E)stimate		(A)ctual (E)stimate			
Dodd Bank Stabilization	7986.34			X					\$75,900 E		04/24/18 Site visit w/Mark & Tim Miller 04/25/18 Researching repair options 06/14/18 Engineering Proposals Approved by Council 06/21/18 Purchase Orders for engineering received (\$68,000 for KS Associates & \$7,900 for Bowen) 06/28/18 Design Kick-off Meeting w/KS Associates 07/11/18 Soil borings and field survey started by KS Associates 09/05/18 Alternative Analysis Report Received from KS Assoc. 10/22/18 Stage 2 (75%) Submittal Received 01/24/19 Council Motion to Bid 01/30/19 Bid Docs Complete 02/07/19 Awaiting permit/notcie from ACOE/OEPA/ODNR 02/14/19 Public Bid Advertisement 02/15/19 Bowen fee for Bidding & CA (Time & Material) 03/07/19 Bid Opening - Neroni - Apparent Low 03/19/19 Army Corp Permit Received (w/ODNR Waiver) 03/21/19 Submitting for OEPA permit 03/28/19 Council Legislation to Award Contract to Neroni 04/11/19 Pre-Construction Meeting w/Neroni 05/13/19 OEPA Authorization Received 06/04/19 Start of construction	
Stratford Pump Station	7986.35			X			\$40,194 E		\$6,000 E		08/21/18 Engineering proposal provided to city 09/06/18 Awaiting city purchase order for engineering 10/25/18 Council Ord. 2018-43 Adopted 01/24/19 Ord. 2019-8 Awarding contract to Buckeye Pumps 01/24/19 Ord. 2019-9 Awarding contract to Joe Dickey Electric	
2019 Pavement Markings	7986.37			X			\$60,378 E		\$7,245 E		02/04/19 Engineering proposal provided to city 03/08/19 Public Bid Advertisement 03/28/19 Bid Opening 05/30/19 Precon Meeting w/JD Striping	
2019 Street Rehab	7986.38		X				\$465,157 E		\$39,387 E		03/29/19 Engineering proposal provided to city 04/11/19 Ord. 2019-26 adopted authorizing engineering 05/09/19 Legislation to partner w/Mayfield Village on White Rd 05/09/19 Motion authorizing bidding 05/16/19 Public Bid Advertisement 06/06/19 Bid Opening	
2019 Sewer Rehab	7986.39		X				\$180,000 E		\$18,000 E		04/03/19 Engineering proposal provided to city 04/11/19 Ord. 2019-28 adopted authorizing legislation 05/09/19 Motion authorizing bidding	



To: Mayor, Council, & Online  
From: Pietro DiFranco & Kevin Trepal

Name	RLBA Job #	Stage					Construction		Engineering		Notes
		Planning	Design	Constr'n	Other	Complete	(A)ctual (B)id (E)stimate		(A)ctual (E)stimate		
											05/16/19 Public Bid Advertisement 06/06/19 Bid Opening
Dodd Rd Resurfacing-2019	7986.40		X				\$664,700	E	\$53,200	E	05/06/19 Grant Award Letter Receivd from OPWC 05/10/19 Engineering proposal provided to city