CITY ENGINEER'S REPORT

To: Mayor, Council, & Online
From: Pietro DiFranco & Kevin Trepal

Name	RLBA Job #	Stage: Planning	Design	Constr'n	Other	Complete	Construction (A)ctual (B)id (E)stimate		Engineering (A)ctual (E)stimate		Notes	
Retainer Services	7986.00				X				$0		02/01/15	2015-18 Agreement: 20 hours/month
A. Stream Restoration-School	7986.00	X					$260,770	E	$0		09/14/17	Resolution 2017-4 (Grant-60% / City-40%)
											11/29/17	Kick-Off Meeting
											12/07/17	NEORSD contributing up to $40k, so reducing city
Plan Reviews-2016	7986.20											
28895 West Miller-Cell Tower	T				X		N/A		Applicant		09/21/16	PC/ABR Application Received
											08/29/17	Permit Application Received
											01/12/18	Final Zoning Approval provided; Waitng for Plans to stamp
Plan Reviews-2018	7986.24											
37630 Milann Dr-House	A1				X		N/A		Applicant		12/01/17	Application Received
28940 Eddy-Dominion	A2				X		N/A		Applicant		12/21/17	Application Received
Meadowbrook Pump Station Replacement	7986.29	X					$359,629	E	$31,898	E	06/16/17	Proposal Provided
											06/28/17	Legislative Request Submitted to Council
											07/27/17	Legislation for design approved
											08/11/17	Design Kick-Off Meeting
											08/29/17	Topographic Survey Started
											10/03/17	Design Progress Meeting w/Mayor & Grubiss
							$402,124	B			11/30/17	Bid Opening - Apparent Low: S.E.T Inc.
											01/18/18	Preconstruction Meeting held w/Contractor (S.E.T Inc.)
Zoning Administration	7986.30				X				$13,890	E	06/23/17	Proposal Provided (14-week duration thru 9/30/2017)
									$17,850	E	09/19/17	Proposal Provided (13-week duration Oct-Dec 2017)
									$35,700	E	11/28/17	Proposal Provided (26-week duration Jan-Jun 2018)