# City of Willoughby Hills
# Engineer's Report

**To:** Honorable Mayor Robert Weger and Members of Council
**cc:** Law Director, Finance Director, Building Commissioner, Service Director
**From:** Pietro A. DiFranco, P.E.-City Engineer & Daniel J. Collins, P.E.-Asst. City Engineer
**Date:** 3/21/2013

| Name | Job # | Stage: Planning | Stage: Design | Stage: Construc'n | Stage: Other | Stage: Complete | Construction Cost (A)ctual (E)stimate | | Engineering Fee (A)ctual (E)stimate | | Notes | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Veterans Memorial Park | 7986.00 | | X | | | | $30,000 | E | $0 | | 02/28/13<br>03/06/13<br>03/08/13<br>03/16/13 | Obtained gazebo quotes<br>Coord. meeting & qoute refinement<br>Gazebo Ordered; Anticipae delivery 4/22/13<br>Nate obtaining quotes for foundation piers |
| Rogers Slope Stabilization Resolution / Close-Out | 7986.00 | | | | X | | N/A | | $0 | | 02/22/13<br>02/27/13<br>03/06/13 | Onsite meetng with CT<br>Rec'd proposed resolution from CT/Marous<br>Responded to CT/Marous proposal |
| Euclid Creek East Branch Drainage Improvements (Lamplight Lane) | 7986.00 | X | | | | | $450,000 | E | $0 | | 02/01/13<br>02/15/13<br>02/15/13<br>02/20/13 | Invoiced by CT so far: $21,531<br>Met w/Tim Miller, Lake County<br>County pledged $361,000<br>Reviewing 2000 CT Study & Recommendations |
| Knecht/O'Brien Culvert 29341 & 29329 Eddy Rd | 7986.00 | X | | | | | $200,000 | E | TBD | | 02/15/13<br>03/09/13 | Met w/Tim Miller, Lake County<br>Funding request sent to County; under review |
| Cricket Lane Drainage | 7986.00 | X | | | | | $22,000 | E | $0 | | 02/15/13<br>02/20/13 | Met w/Tim Miller, Lake County<br>Service Dept. to perfrom based on CT plans |
| 2013 Pavement Markings | 7986.03 | | X | | | | $30,000 | E | $3,600 | E | 02/28/13<br>03/14/13<br>03/15/13 | Bid advertisement<br>Bid opening<br>Recommend award to Pat Flowers ($28,535.10) |

# City of Willoughby Hills
## Engineer's Report

| Name | Job # | Stage: Planning | Stage: Design | Stage: Construc'n | Stage: Other | Stage: Complete | Construction Cost (A)ctual (E)stimate | | Engineering Fee (A)ctual (E)stimate | | Notes | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Maplegrove Pav't Impr'ts | 7986.04 | | X | | | | $170,000 | E | $25,000 | E | 03/06/13 | Obtained quotes for pavement cores |
| Dodds Landing Pav't Impr'ts | 7986.05 | | X | | | | $170,000 | E | $21,000 | E | 03/06/13 | Obtained quotes for pavement cores |
| Euclid Creek Tributary Watershed (ECTW) Sanitary Sewers | 7986.00 | | | | X | | $500,000 | E | TBD | | 02/04/13<br>02/04/13 | Designed by CT<br>Stafford experiencing wet weather surcharging |
| Maple Valley Subdivision | 7986.01B | | | | X | | N/A | | Applicant Fee | | 02/01/13<br>02/10/13<br>02/18/13<br>03/05/13<br>03/07/13<br>03/21/13 | Began plan review<br>Plan review letter #1<br>Plan review letter #2<br>Instructed by developer to stop plan review<br>Meeting w/developer<br>Ongoing coord. w/developer Re: drainage |
| Clover Congregate Care | TBD | | | | X | | N/A | | Applicant Fee | | 02/07/13<br>02/28/13<br>03/19/13 | Provided sanitary sewer tap-in fee opinion<br>Pre-design meeting w/owner & Bldg Commiss.<br>Site plans submitted for review |
| Pleasant Valley Rd Bridge | 7986.00 | | | | X | | N/A | | $0 | | 03/05/13 | Rec'd call from County Engineer's office |